

HDPE PRESSURE TESTABLE JOINT CLOSURE INSTRUCTIONS

JOINT INSTALLATION LOG SHEET

9.24.09

FKII

(Installation of <u>each</u> joint must be documented herein, and this form completed and returned to Thermacor for warranty to be in effect). **MINIMUM HEATING TIME - 20 MIN**.- will increase with larger sizes and lower temperatures.

Date & Time	Approx. Temp.	Joint Location	Rod Melt Oozing From All Edges?	Pressure Soap Test Passed?	Fusion Plug Melt?	Installed By	Inspector's Initials
			ļ				

Sheet #: of

Inspected By: _